



**CITY OF
SEGUIN**

Geronimo Creek Sewer Project – Phase V Oak Village North Subdivision

Volume 2, Issue 11

Week Ending
July 26, 2013

CLAIM(S) CONTACT INFORMATION:

Elma R. Villegas
Assistant Account Manager
Baldwin-Cox Agency
5930 Preston View Blvd.,
Suite 200
Dallas, TX 75240
Direct – [972-331-3725](tel:972-331-3725)
Fax – [972-644-8035](tel:972-644-8035)
elma@baldwincoxagency.com

What's Going On?

Curb:

Curb continues to be installed along the 200 block of Twin Oak up to White Oak. The crew will then fall back to the south end of Spanish Oak at the cul-de-sac. Once the Spanish Oak cul-de-sac is complete, the curb crew will begin to install curb in the 100-block of Twin Oak or move on to Burr Oak.

Driveways:

Driveways are being replaced along the north end of Spanish Oak. Crews will progress to the 200-block of Twin Oak to follow behind the curb crew.

Utility:

The utility crews continue to locate and make repairs to the sewer line on Twin Oak, which have failed tests. The crew continues to work at isolating and identifying the problem area.

The contractor will continue to water the roads on the weekends to help alleviate the dust.

PROJECT UPDATE:

City Staff has scheduled a meeting with the contractor (Salinas) and their representatives next week regarding the progress and completion of the project. Following the meeting, another update will be provided to residents.

Thank you for your continued patience!

STAFF CONTACTS

NATE GARZA PROJECT MANAGER ngarza@seguintexas.gov	830.401.2402
JOSE (JOE) RAMOS CITY ENGINEER ramos@seguintexas.gov	830.401.2337
WADE BOLTON PROJECT INSPECTOR wbolton@seguintexas.gov	830.401.2493
PAM HERRERA PUBLIC WORKS ASSISTANT pherrera@seguintexas.gov	830.401.2776