

**CITY OF  
SEGUIN**

# **Geronimo Creek Sewer Project – Phase V Oak Village North Subdivision**



**Volume 2, Issue 14**

**Week Ending  
August 23, 2013**

## **Project Update**

### **Curb/Driveways:**

Work continues down the 100-block of Twin Oak towards Martindale Road. The crews will move to Burr Oak in the next couple of weeks.

### **Streets:**

Please remember that the street is not at the spec elevation. Elevations will be taken and remedied if necessary, prior to final compaction and paving.

### **Electric Conduit:**

The City's electric crew will begin installing conduit for

future use. The majority of these locations are within the street and will be filled with flowable fill grout mix for 100% compaction.

### **Inspection:**

All Points Inspection will begin video inspecting all sewer taps utilizing the newly installed residential cleanout cap. A schedule to begin is unknown at this time, but is expected within a couple of weeks. When all video taping is complete, the City may have a better idea on the project timeline.

### **STAFF CONTACTS**

<b>NATE GARZA</b> PROJECT MANAGER <a href="mailto:ngarza@seguintexas.gov">ngarza@seguintexas.gov</a>	830.401.2402
<b>JOSE (JOE) RAMOS</b> CITY ENGINEER <a href="mailto:jramos@seguintexas.gov">jramos@seguintexas.gov</a>	830.401.2337
<b>WADE BOLTON</b> PROJECT INSPECTOR <a href="mailto:wbolton@seguintexas.gov">wbolton@seguintexas.gov</a>	830.401.2493
<b>PAM HERRERA</b> PUBLIC WORKS ASSISTANT <a href="mailto:pherrera@seguintexas.gov">pherrera@seguintexas.gov</a>	830.401.2776

**THANK YOU FOR YOUR  
CONTINUED PATIENCE**

### **CLAIM CONTACT INFORMATION**

**Amy Cole**  
**ACSR, CISR, CIC**  
**Executive Account**  
**Manager**  
**Baldwin-Cox Agency**  
**5930 Preston View Blvd.,**  
**Suite 200**  
**Dallas, TX 75240**  
**Direct - (972) 331-3704**  
**Fax - (972) 331-3722**  
**[amy@baldwinagency.com](mailto:amy@baldwinagency.com)**

## **WHAT IS THE CITY DOING?**

The City has identified the shortcomings of Salinas Construction Technologies, Ltd., with this project and is demanding that Salinas construct the project to the specifications set out in the contract. Under no circumstances will the City accept work that does not meet specifications. In this regard, the City is working with Salinas and its bonding company, within the laws of the contract, to ensure that the project is completed properly and as quickly as possible.