



**CITY OF
SEGWIN**

GERONIMO CREEK SEWER PROJECT - PHASE V Oak Vilage North Subdivision

Volume 2, Issue 6

March 22, 2013

WHAT'S GOING ON?

Utility:

The sewer main line and manhole pressure testing continues as well as the water line and fire hydrant installation.

Streets:

The road crew has begun cutting down to the subgrade along Burr Oak and Twin Oak. Once the subgrade density testing has passed, the crew will be installing road base and curbs.



Salinas Technologies, LTD., will be working Saturday's and Sunday's until further notice.

YOU ASKED.... WE ANSWERED

Q. When can residents expect to connect to the new sewer line?

A. *The City is making every effort to provide as much information to residents as possible. However, until pressure testing is complete, the City is unable to provide a firm date. The date will be provided as soon as it becomes known. Thank you for your continued patience.*



STAFF CONTACTS

NATE GARZA PROJECT MANAGER ngarza@seguintexas.gov	830.401.2402
JOSE (JOE) RAMOS CITY ENGINEER jramos@seguintexas.gov	830.401.2337
WADE BOLTON PROJECT INSPECTOR wbolton@seguintexas.gov	830.401.2493
PAM HERRERA PUBLIC WORKS ASSISTANT pherrera@seguintexas.gov	830.401.2776